


Canton Palace Theatre Association
Rigging Measurements

Line Number	Measurement From Firewall	Description for House Hang	Description for Show Hang	Notes:	
A	0-2 ½"	Fire curtain			
1	1-2½"	Front Valance	Front valance		Single Purchase
2	1-10"	Act curtain	Act curtain		
3	3-2"	1 st electric	1 st electric	Permanent electric	Winch
4	4-0"	Black leg 1			
5	4-7¼"				
6	5-2"				
7	5-9"			Can not fly during a show	
8	6-5½"	Movie screen	Movie screen	Permanent	
9	6-11¼"				
10	7-6 ¼"	Black border 1			
11	8-0 ¼"	Black leg 2			
12	9-1 ¼"	2 nd electric	2 nd electric	Permanent electric	
13	10-1 ¼"				
14	10-8 ¼"				
15	11-3 ¼"				
16	11-10 ½"				
17	12-5 ¼"	Center black curtain			
18	13-0 ¼"	Black border 2			
19	13-9 ¼"	Black leg 3			
20	14-2 ¼"				
21	14-9"				
22	15-4 ¼"				
23	15-10 ¼"				

24	16-4 ¼"	N/A during house hang			 Double Purchase
25	16-11 ¼"	3 rd electric			
26	17-6 ¼"	N/A during house hang			
27	18-1 ¼"				
28	19-3 ¼"	Black border 3			
29	19-9 ½"	Black leg 4			
30	20-5 ½"				
31	21-0"				
32	21-7 ¼"	N/A during house hang			
33	22-2"	4 th electric			
34	22-9"	N/A during house hang			
35	23-3 ¾"				
36	24-2 ¼"				
37	24-9"				
38	25-4"				
39	26-0"	Back black		Muled	Single Purchase

Notes:

1. Load limits for all pipes is 1,200 pounds.
2. Pipe dimension is 1½", schedule 80, 56-0" in length.
3. 1st and 2nd electrics are permanent with raceways.
4. 3rd and 4th electrics have no permanent location.
5. Equipment installed in the winter of 1998 by Tiffin Scenic Studios.
6. Spot blocks are available (rigging charges apply).
7. Elevated fly floor located stage right.
8. 21,000 pounds of counter weight immediately available
9. All house black were replaced in December 2001 and are 30-0" tall. Borders are 10-0" tall. All blacks are flat.